

615 Preliminary Schedule

Day 1- Thursday Dec 4th					
	ACTIVITY	Start Time	Finish Time	Duration	# Men
16	DOOR KNOCK	8:00 AM	10:00 AM	2 Hrs	
17	Plans Stamped, All Permits Pulled	10:00 AM			1
18	Builder interview w/ Homeowner	NOON	2:00 PM	2 Hrs	1
19	Asbestos Removal	NOON	NOON	24 Hrs	10
20	Staging set up - tents/lights	2:00 PM	7:00 PM	5 Hrs	15
21	Check-in set up - tents/heat	2:00 PM	7:00 PM	5 Hrs	10
22	Builder- walkie set up	2:00 PM	3:00 PM	1 Hr	3
23	Surveyor layout building/site	2:00 PM	6:00 PM	4 Hrs	2
24	Deliver Storage Bins to staging	2:00 PM	5:00 PM	3 Hrs	10
25	Deliver Builders RV's	2:00 PM	3:00 PM	1 Hr	5
26	Deliver United Rentals Equipment	2:00 PM	7:00 PM	5 Hrs	5
	Taping of family leaving on vacation	3:00 PM	4:00 PM		
	Press Conference w/Family	4:00 PM			
Day 2 - Friday Dec 5th					
	ACTIVITY	Start Time	Finish Time	Duration	# Men
27	Furniture Removal	8:00 AM	5:00 PM	9 Hrs	10
28	Deliver port-a-pottys	8:00 AM	9:00 AM	1 Hr	2
29	Cut trees	8:00 AM	NOON	4 Hrs	6
30	Set Site Office @	9:00 AM	10:00 AM	1 Hr	2
31	Staging Set up/Lights/Heaters	9:00 AM	2:00 PM	5 Hrs	6
32	Deliver stump dumpsters	10:00 AM			2
33	Stump removal	NOON	2:00 PM	2 Hrs	8
34	Locate all Utilities	1:00 PM	2:00 PM	1 Hr	2
35	Site Meeting- All PROJECT MANAGERS	1:00 PM	2:00 PM	1 Hr	
36	Start Salvaging Material	2:00 PM	8:00 PM	6 Hrs	10
37	Create Headstones	2:00 PM	3:00 PM	1 Hr	
38	Salvage Granite Steps	2:00 PM	3:00 PM	1 Hr	4
39	Install Temp Electric on pole	2:00 PM	3:00 PM	1 Hr	4
40	Pump Septic	3:00 PM	5:00 PM	2 Hrs	2
41	Disconnect Electric/ Protect overhead power lines	3:00 PM	5:00 PM	2 Hrs	2
42	Disconnect Phone, Cable/ lines	3:00 PM	5:00 PM	2 Hrs	2
43	Install Silt Fence	3:00PM	5:00PM	2 Hrs	10
44	Deliver Demo Equipment	3:00PM	5:00PM	2 Hrs	4
45	Deliver dumpsters	3:00PM	5:00PM	2 Hrs	2
46	Deliver demo dumpsters	3:00 PM	5:00 PM	2 Hrs	2
47	Deliver building dumpsters	3:00 PM	5:00 PM	2 Hrs	2
48	Deliver food service dumpsters	3:00 PM	5:00 PM	2 Hrs	2
49	Deliver cardboard dumpsters	3:00 PM	5:00 PM	2 Hrs	2
50	Stage Framing Materials	ALL DAY			12
Day 3 -Saturday Dec 6th					
	ACTIVITY	Start Time	Finish Time	Duration	# Men
51	Braveheart check in	7:00 AM	7:30 AM	1 Hr	20
52	Braveheart Rush	8:00 AM	10:30 AM	3 Hrs	500
53	Braveheart checkout	10:30 AM	11:00 AM	1/2 Hr	10
54	Fire Company to water demo	NOON	4:00 PM	4 Hrs	2
55	Camera Demo House	Noon	1:00PM	1 Hr	2
56	Demo House	1:00PM	4:00 PM	3 Hrs	20
57	Remove concrete foundations	3:00 PM	5:00 PM	2 Hrs	4
58	Excavate basement	3:00 PM	5:00 PM	2 Hrs	4
59	Septic system	3:00 PM	11:00 PM	8 Hrs	4
60	Drill wells	4:00 PM			4
61	Remove rock from basement	4:30PM	5:00 PM	1/2 Hr	4
62	Excavate for PV panel support	5:00 PM	5:30 PM	1/2 Hr	2
63	Set forms for footing	5:00 PM	6:30 PM	1 1/2 Hrs	10
64	Stage foundation panels	5:00 PM	6:00 PM	1 Hr	4
65	Stage Pump truck	6:00 PM	6:30 PM	1/2 Hr	4
66	In footing pipes	6:00 PM	6:30 PM	1/2 Hr	4
67	Footing inspection	6:30 PM	7:00 PM	1/2 Hr	
68	Pour footings house, solar columns	6:30 PM	8:00 PM	1 1/2 Hrs	10
69	Cure time for footings	8:00 PM	9:00 PM	1 Hr	
70	Set Foundation Walls	9:00 PM	11:00 PM	2 Hrs	20

71	Stage Vibrator	9:00 PM	9:30 PM	1/2 Hr	1
72	Set Foundation Wall Penetrations	9:00 PM	11:00 PM	2 Hrs	4
73	Inspect Foundation For Pour	10:30 PM	11:00 PM	1/2 Hr	
74	Footing Drain/Garage to House	10:30 PM	11:00 PM	1/2 Hr	4
75	Pour Foundation	11:00 PM	12:30 AM	1 1/2 Hrs	20
76	Bury propane tank	11:00 PM	MIDNIGHT	1 Hr	

Day 4- Sunday Dec 7th

77	Cure time	12:30 AM	3:30 AM	3 Hrs	
78	Install footing drain	2:00 AM	2:30 AM	1/2 Hr	6
79	Trench for power/low voltage lines	3:00 AM	5:30 AM	2 1/2 Hrs	4
80	Well/Septic trench/propane	3:00 AM	5:30 AM	2 1/2 Hrs	4
81	Stockpile Backfill Material	3:00 AM	6:00 AM	3 Hrs	2
82	Below slab insulation	3:00 AM	3:30 AM	1/2 Hr	20
83	Strip panels	3:30 AM	4:30 AM	1 Hr	4
84	Anchor Plates	3:30 AM	4:00 AM	1/2 Hr	10
85	Stage columns/beams	3:30 AM	4:00 AM	1/2 Hr	6
86	Stage cranes	3:30 AM	4:00 AM	1/2 Hr	2
87	Set columns/beam	4:00 AM	5:00 AM	1 Hr	12
88	Foundation Sealing	4:00 AM	5:00 AM	1 Hr	6
89	Rigid insulation	4:30 AM	5:00 AM	1/2 Hr	6
90	Install vapor barrier	4:30 AM	5:00 AM	1/2 Hr	6
91	Stage Pump Truck	4:30 AM	5:00 AM	1/2 Hr	2
92	Backfill for Slab-3' Up	4:30 AM	5:00 AM	1/2 Hr	4
93	Pour Basement floor	5:00 AM	6:00 AM	1 Hr	8
94	Slab cure time	6:00 AM	7:30 AM	1 1/2 Hrs	
95	Stage floor system	6:30 AM	7:00 AM	1/2 Hr	6
96	Stage Framing trailers	6:30 AM	7:30 AM	1 Hr	2
97	Set Floor system	7:00AM	9:00 AM	2 Hrs	30
98	Set backboards	8:00 AM	9:30 AM	1 1/2 Hrs	4
99	Set First floor wall panels	9:00 AM	10:30 AM	1 1/2 Hrs	40
100	Install Simpson tie downs	9:00 AM	7:00 PM	10 Hrs	10
101	Backfill foundation	9:00 AM	11:00 AM	2 Hrs	6
102	Set up temporary basement lights	10:00 AM	11:00 AM	1 Hr	6
103	Pour garage/porch floor	11:00 AM	NOON	1 Hr	6
104	Set 2nd floor- floor system	10:30 AM	1:00 PM	2 1/2 Hrs	30
105	Set 2nd Floor Balcony/Flashing	11:00 AM	NOON	1 Hr	8
106	Rough-in Plumber	NOON	7:00 PM	7 Hrs	30
107	Corian Receptor-Master Bath	NOON	1:00 PM	1 Hr	4
108	Rough HVAC Start	NOON	7:00 PM	7 Hrs	30
109	Measure for stairs	1:00 PM	1:30 PM	1/2 Hr	2
110	Set 2nd floor walls	1:00 PM	2:30 PM	1 1/2 Hrs	30
111	Electrical walk thru designers	2:00 PM	3:00 PM	1 Hr	
112	Design Producer Low Voltage Walkthrough	2:00 PM	3:00 PM	1 Hr	
113	Rough-in electric	2:00 PM	9:00 PM	7 Hrs	30
114	Stage Trusses	2:00 PM	2:30 PM	1/2 Hr	4
115	Set Roof Trusses/Sheath roof	2:30 PM	8:00 PM	5 1/2 Hrs	30
116	Vent dryer	4:00 PM	6:00 PM	2 Hrs	5
117	Install truss clips	3:00 PM	5:00 PM	2 Hrs	15
118	Stage Staging	3:00 PM	4:00 PM	1 Hr	10
119	Staging	3:00 PM	7:00 PM	4 Hrs	30
120	Stage Siding	5:00 PM	6:00 PM	1 Hr	10
121	Exterior Siding, Stone	6:00 PM	NOON	18 Hrs	40
122	Stage Windows/Doors	5:00 PM	6:00 PM	1 Hr	6
123	Rough-in Security	5:00 PM	7:00 PM	2 Hrs	15
124	Window/Door Install	6:00 PM	8:00 PM	2 Hrs	15
125	Wall Brackets - Roof	5:00 PM	6:00 PM	1 Hr	6
126	Dehumidify	MIDNIGHT	FOREVER		6
127	Vent baths/kitchen/fireplace	4:00 PM	6:00 PM	2 Hrs	10
128	Blocking Walkthru designers	5:00 PM	6:00 PM	1 Hr	
129	Rough Phone / Cable & Internet	7:00 PM	11:00 PM	4 hrs	10
130	Install fireplace	7:00 PM	8:00 PM	1 Hr	10
131	Install roof shingles	8:00 PM	2:00 AM	6hrs	25
132	Insulate mechanical room exterior wall	8:00 PM	8:30 PM	1/2 Hr	4
133	Plywood mechanical room ceiling/walls	8:30 PM	9:30 PM	1 Hr	6
134	Install mechanical room floor	9:30 PM	10:30 PM	1 Hr	

135	Plumbing inspection	10:00 PM	10:30 PM	1/2 Hr	
136	Hvac inspection	10:00 PM	10:30 PM	1/2 Hr	
137	Insulate Walls	MIDNIGHT	4:00 AM	4 Hrs	20

Day 5- Monday Dec 8th

	A C T I V I T Y	Start Time	Finish Time	Duration	# Men
138	Rough electrical inspection	12:30AM	1:00 AM	1/2 Hr	
139	Drywall on Garage Wall	1:00 AM	1:30 AM	1/2 Hr	8
140	Garage Floor-Acid Stain	2:30 AM	7:30 AM	5 Hrs	6
141	Clean site	2:00 AM	5:00 AM	3 Hrs	20
142	Team Inspect	3:00 AM	4:00 AM	1 Hr	
143	Stage Heat-Ext	4:00 AM	6:00 AM	2 Hrs	6
144	Load Drywall	5:00 AM	6:00 AM	1 Hr	20
145	Exterior Siding Layout	5:00 AM	5:30 AM	1/2 Hr	8
146	Hang, Tape, Sand, Fog Drywall	6:00 AM	6:00 PM	12 Hrs	60
147	Soffit/fascia	6:00 AM	NOON	6 Hrs	15
148	Insulation Inspection	6:00 AM	6:30 AM	1/2 Hr	
149	Stage Dehumidifiers, Fans, Dryheat	6:00 AM	10:00 PM	16 Hrs	20
150	CL&P Energize	8:00 AM	NOON	4 Hrs	4
151	Water Test	NOON	1:00 PM	1 Hr	2
152	Clean walls/floors/ceilings	5:00 PM	8:00 PM	3 Hrs	20
153	Drywall inspection	2:00 PM	6:00 PM	4 Hrs	
154	Install stairs	6:00 PM	9:00 PM	3 Hrs	10
155	Design Producer Paint Walkthrough	6:00 PM	8:00 PM	2 Hrs	
156	Insulate Ceiling	8:00 AM	NOON	4 Hrs	6
157	Hardscape Columns	12:30 PM	4:30 PM	4 Hrs	10
158	Measure for closet systems	4:00 PM	5:00 PM	1 Hr	4
159	Seal Exterior Siding	4:30 PM	7:30 PM	3 Hrs	15
160	Design Producer Tile Walkthrough	6:00 PM	7:00 PM	1 Hr	
161	Paint interior Walls & Trim	7:00 PM	7:00 AM	12 Hrs	50
162	Load Interior cabinets	9:00 PM	10:00 PM	1 Hr	15
163	Cabinet Installation	10:00 PM	5:00 AM	7 Hrs	15
165	Final Grade	9:00 PM	MIDNIGHT	3 Hrs	10
166	Stage Interior Trim	9:30 PM	10:00 PM	1/2 Hr	6
167	Install Interior Trim	MIDNIGHT	4:00 AM	4 Hrs	25
168	Install special ceilings	MIDNIGHT	10:00 AM	10 Hrs	20

Day 6- Tuesday Dec 9th

	A C T I V I T Y	Start Time	Finish Time	Duration	# Men
169	Driveway & Sidewalk prep, form, and install	2:00 AM	9:00 AM	7 Hrs	20
170	Exterior Pavers	3:00 AM	11:00 AM	8 Hrs	20
164	Countertop install	5:00 AM	8:00 AM	3 Hrs	12
171	Landscaping start	6:00 AM	6:00 AM	24 Hrs	40
172	Stage Tile & Hardwood	6:00 AM	7:00 AM	1 Hr	8
173	Install Tile & Hardwood	7:00 AM	4:00 PM	9 Hrs	30
174	Measure for Mirrors	9:00 AM	10:00 AM	1 hr	6
175	Mailbox	9:00 AM	11:00 AM	2 Hrs	4
176	Fireplace brick	9:00 AM	5:00 PM	8 Hrs	10
177	Install HVAC Trim, Final/ A.C. Install	NOON	7:00 PM	7 Hrs	20
178	Install Plumbing Fixtures, Final	3:00 PM	10:00 PM	7 Hrs	20
179	Design Producer Lighting Walkthrough	NOON	1:00 PM	1 hr	
180	Install Electrical Trim, Final	NOON	7:00 PM	7 Hrs	30
181	Steel Handrails	2:00 PM	5:00 PM	3 Hrs	4
182	Design Producer bath accessories Walkthrough	3:30 PM	4:00 PM	1/2 Hr	
183	Security Finish	4:00 PM	6:00 PM	2 Hrs	8
184	Install Low Voltage Trim, Final	4:00 PM	7:00 PM	3 Hrs	10
185	Install Door Hardware & Finish Trim	4:00 PM	7:00 PM	3 Hrs	20
186	Bath & toilet accessories	4:00 PM	7:00 PM	3 Hrs	10
187	Stage Appliances	4:00 PM	5:00 PM	1 Hr	12
188	Plant bed prep and plant install	5:00 PM	5:00 AM	12 hrs	25
189	Install Appliances	5:00 PM	7:00 PM	2 Hrs	15
190	Install Garage Doors	8:00 PM	10:00 PM	2 Hrs	8

Day 7- Wednesday Dec 10th

	A C T I V I T Y	Start Time	Finish Time	Duration	# Men
191	Install Closet Systems	4:00 AM	8:00 AM	4 Hrs	12
192	Back Splash Kitchen	5:00 AM	6:00 AM	1 Hr	8
193	Low voltage Landscape Lighting	6:00 AM	NOON	6 Hrs	6

194	Final Clean	6:00 AM	2:00 PM	8 Hrs	40
195	Annuals & Planters	6:00 AM	9:00 AM	3 Hrs	30
196	Mulch	6:00 AM	10:00 AM	4 Hrs	30
197	Designer Mirror walk through	7:00AM	8:00AM	1 Hr	
198	Install Mirrors, Shower Enc.	7:00 AM	10:00 AM	3 Hrs	10
199	Final Drywall Touch Up	7:00 AM	10:00 AM	3 Hrs	10
200	Start up fire place	7:00 AM	8:00 AM	1 Hr	4
201	Final Paint touchup Int/Ext	7:00 AM	11:00 AM	4 Hrs	10
202	Final Grade Clean up	7:00 AM	8:00 AM	1 Hr	10
203	Tile T/U	7:00 AM	9:00 AM	2 Hrs	4
204	Flooring T/U	7:00 AM	9:00 AM	2 Hrs	4
205	Sod	7:00 AM	11:00 AM	4 Hrs	30
206	Trim work T/U	7:00 AM	10:00 AM	3 Hrs	8
207	Inspect - Final	10:00 AM	11:00 AM	1 Hr	
208	Clean Windows and Bath Glass	10:00AM	1:00 PM	3 Hrs	30
209	Clean Window Interiors	11:00 AM	1:00PM	2 Hrs	30
210	Street Sweep	11:00 AM	1:00PM	2 Hrs	40
211	Restricted Access	NOON			
212	Final Punch List	NOON	NOON	24 Hrs	
213	As built, etc. to bldg. dept.	2:00 PM	3:00 PM	1 Hr	6
214	Key turn over to Extreme!	2:00 PM			1
215	Designer Move-in	2:00 PM	2:00 PM	24 Hrs	
216	Furniture Move-in	2:00 PM	2:00 PM	2 Hrs	20
217	Final inspection	6:00 PM	8:00 PM	2 Hrs	
218	Punch out and picture install	7:00 PM	MIDNIGHT	5 Hrs	30
219	Electrical Design fixture install	8:00 PM	MIDNIGHT	4 Hrs	20
220	Comcast Final install	8:00 PM	10:00 PM	2 Hrs	2
221	Plasma TV install	8:00 PM	MIDNIGHT	4 Hrs	10
222	Install Mini Blinds	8:00 PM	MIDNIGHT	4 Hrs	15

Day 8- Thursday Dec 11th

	A C T I V I T Y	Start Time	Finish Time	Duration	# Men
223	5 Painters	6:00 AM	1:00 PM	7 Hrs	5
224	6 trim carpenters	7:00 AM	11:00 AM	4 Hrs	6
225	Move materials and clean site	8:00 AM	1:00 PM	5 Hrs	20
226	Fire Company for watering Lawn	8:00 AM	9:00 AM	1 Hr	
227	Final Glass cleaning	8:00 AM	11:00 AM	3 Hrs	10
228	Final / Final Clean	8:00 AM	1:00 PM	5 Hrs	20
229	2 Electricians	8:00 AM	1:00 PM	5 Hrs	2
230	2 Landscapers	8:00 AM	1:00 PM	5 Hrs	2
231	2 HVAC Techs	8:00 AM	1:00 PM	5 Hrs	2
232	2 Plumbers	8:00 AM	1:00 PM	5 Hrs	2
233	Street Sweep	8:00 AM	9:00 AM	1 Hr	20
234	Volunteers to clean Exterior	9:00 AM		BY Noon	20
235	Clean Exterior Windows	9:00 AM	NOON	3 Hrs	20
236	MOVE THAT BUS!	2:00 PM			

Day 9- Friday Dec 12th

	A C T I V I T Y	Start Time	Finish Time	Duration	# Men
237	Clean up day	9:00 AM	6:00 PM	9 Hrs	10
238	Clear materials from staging	9:00 AM	6:00 PM	9 Hrs	40
239	Extra Materials to Habitat	9:00 AM	6:00 PM	9 Hrs	20
240	Press Conference	10:30 AM	12:30 PM	2 Hrs	
241	Make Punch list	3:00 PM	6:00 PM	3 Hrs	
	After Photos	4:00 PM			
242	Punch work	5:00 PM	8:00PM	3 Hrs	10

	A C T I V I T Y	Start Time	Finish Time	Duration	# Men
243	Clean up day	9:00 AM	4:00 PM	7 Hrs	40
244	Punch work	9:00 AM	4:00 PM	7 Hrs	20
245	Clear materials from staging	9:00 AM	4:00 PM	7 Hrs	40